Monthly Operations Report — September 2027

Report no. TRC-OPS-2027-09 **Prepared by** Mine Technical Services
Issued 8 October 2027 **Distribution** General Manager, Board operations committee

1. Summary

September production fell short of plan because of lower head grade from the western wall of Stage 4 and a two-day mill shutdown. Ore mined was 3% below plan, while waste movement was 5% above plan as the pre-strip of Stage 5 was accelerated. Year-to-date copper in concentrate remains ahead of budget.

Unit costs rose to 2.41 dollars per pound of copper because fixed costs were spread over fewer tonnes. The operation expects to recover the September shortfall in the fourth quarter, when higher-grade ore from Stage 5 reaches the mill.

Table 1 — Key production indicators

Metric	September		Year to date	
	Plan	Actual	Plan	Actual
Ore mined (kt)	410	396	3,690	3,702
Waste mined (kt)	1,250	1,318	11,250	11,040
Ore milled (kt)	380	371	3,420	3,388
Head grade (% Cu)	0.62	0.59	0.62	0.63
Recovery (%)	88.0	87.2	88.0	88.4
Copper in concentrate (t)	2,073	1,909	18,660	18,868

2. Safety

There were no lost-time injuries in September, and the site passed 112 days without one. The year-to-date lost-time injury frequency rate stands at 0.61 per million hours worked.

Table 2 — Safety statistics

Category	September	Year to date
Lost-time injuries	0	1
Medical treatment injuries	1	4
First-aid cases	6	41
High-potential incidents	1	3
Hours worked	186,400	1,642,900

2.1 High-potential incident

On 14 September a haul truck reversed into a windrow at the Stage 4 dump after its rear camera failed. Nobody was injured and the truck was not damaged. The investigation found that the daily pre-start check did not include a test of the camera display.

Corrective actions agreed by the investigation team:

(a) Add a camera and proximity alarm test to the haul truck pre-start checklist.

(b) Fit camera fault warnings to the dispatch system so that faults are visible to the controller.

(c) Brief all haul truck operators on dump approach procedures by 31 October.

3. Mining

Total material movement was 1,714 kt, of which 396 kt was ore delivered to the run-of-mine pad. Stage 4 supplied 81% of the ore and Stage 5 the remainder, from its first two benches. Drilling achieved 14,860 m against a plan of 15,200 m because one drill was down for an undercarriage repair.

Grade control drilling on the western wall of Stage 4 confirmed that the high-grade zone narrows below the 820 m bench. The short-term plan has been revised to blend this ore with Stage 5 material from October.

4. Processing

The mill treated 371 kt at an average rate of 571 t per operating hour. A planned two-day shutdown from 19 to 21 September replaced the ball mill liners and the main conveyor belt. Recovery was lower than plan in the first week after the restart while the flotation circuit was rebalanced.

4.1 Concentrate shipments

Three road shipments of concentrate left site for the port during the month. Moisture content stayed below the 9% transportable limit on every shipment.

Table 3 — Concentrate shipments, September 2027

Shipment	Dispatched	Wet tonnes	Moisture %	Cu % (dry)
CS-27-031	4 September	2,140	8.1	24.6
CS-27-032	15 September	2,205	8.4	24.1
CS-27-033	27 September	2,010	8.6	23.8

5. Process control

Following the bearing temperature alarm on ball mill 1 in August, the alarm thresholds were reviewed by the process control engineer. The revised settings below were loaded on 2 September and are now under change control.

```
[alarm.ball_mill_1]
bearing_temp_warn_c   = 72
bearing_temp_trip_c   = 80
power_draw_high_kw    = 6150
power_draw_low_kw     = 4300

[alarm.flotation_rougher]
froth_level_low_mm    = 180
air_flow_high_m3h     = 1450
```

6. Equipment

Fleet availability was 95.6% against a target of 92%, and utilisation was 80.0%. Truck HT-08 lost 64 hours to a final drive failure, and excavator EX-02 was down for two days with a hydraulic pump fault.

Table 4 — Mobile equipment availability and utilisation, September 2027

Unit	Type	Model	Calendar h	Scheduled maint. h	Unscheduled maint. h	Availability %	Operating h	Utilisation %
HT-01	Haul truck	Torrin T190	720	22	6	96.1	571	82.5
HT-02	Haul truck	Torrin T190	720	22	41	91.2	503	76.6
HT-03	Haul truck	Torrin T190	720	0	12	98.3	640	90.4
HT-04	Haul truck	Torrin T190	720	22	9	95.7	602	87.4
HT-05	Haul truck	Torrin T190	720	0	18	97.5	629	89.6
HT-06	Haul truck	Torrin T190	720	22	27	93.2	559	83.3
HT-07	Haul truck	Torrin T190	720	0	5	99.3	655	91.6
HT-08	Haul truck	Torrin T190	720	22	64	88.1	470	74.1
EX-01	Excavator	Torrin E400	720	36	14	93.1	588	87.8
EX-02	Excavator	Torrin E400	720	0	48	93.3	571	85.0
LD-01	Wheel loader	Kadar L90	720	18	11	96.0	497	71.9
DZ-01	Track dozer	Kadar D11	720	12	20	95.6	545	79.2
DZ-02	Track dozer	Kadar D11	720	0	7	99.0	612	85.8
GR-01	Grader	Kadar G16	720	10	4	98.1	520	73.7

Table 4 — continued

Unit	Type	Model	Calendar h	Scheduled maint. h	Unscheduled maint. h	Availability %	Operating h	Utilisation %
DR-01	Blast hole drill	Vantor DR235	720	24	30	92.5	498	74.8
DR-02	Blast hole drill	Vantor DR235	720	0	16	97.8	552	78.4
WC-01	Water cart	Torrin T100W	720	8	3	98.5	461	65.0
WC-02	Water cart	Torrin T100W	720	0	22	96.9	433	62.0
Fleet total			12,960	218	357	95.6	9,906	80.0

7. Priorities for October

- Complete the pre-strip of Stage 5 bench 3 to secure ore supply for November.
- Return HT-08 to service with a rebuilt final drive.
- Finish the tailings dam wall raise to RL 912 before the wet season.
- Close out all three actions from the September high-potential incident.

The next report will be issued on 8 November 2027.

Prepared by
Lerato Mahlangu
Superintendent, Mine Technical Services

Approved by
Owen Pritchard
General Manager, Tarnwick Ridge