Monthly Safety, Health, Environment and Production Report

Reporting period 1 to 30 September 2026
Prepared by SHE Department and Mine Planning
Distribution Executive committee, mine managers, union safety representatives

1. Summary

SAFETY

September closed with one lost-time injury, in the processing plant. The underground section reached 214 days without a lost-time injury. Two high-potential incidents were investigated, and both investigations are complete.

PRODUCTION

Ore mined reached 186,400 tonnes, 3% above plan. Plant recovery fell to 88.1% after a flotation cell was taken out of service for five days. Copper in concentrate totalled 2,187 tonnes against a plan of 2,267 tonnes.

2. Safety performance

The table below compares September results with the year-to-date figures and the annual targets. Rates are calculated per 200,000 hours worked.

Indicator	September	Year to date	Target
Underground			
Lost-time injuries	0	1	≤ 2
Medical treatment cases	2	11	≤ 15
High-potential incidents	1	4	—
Hours worked	148,220	1,302,560	—
Open pit			
Lost-time injuries	0	0	≤ 1
Medical treatment cases	1	6	≤ 10
High-potential incidents	0	2	—
Hours worked	96,410	861,030	—
Processing plant			
Lost-time injuries	1	2	≤ 1
Medical treatment cases	1	5	≤ 8
High-potential incidents	1	3	—
Hours worked	61,870	549,900	—
Whole mine			
Lost-time injury frequency rate	0.65	0.22	≤ 0.50
Total recordable injury frequency rate	3.26	1.84	≤ 5.00

The processing plant has exceeded its annual target for lost-time injuries, and a recovery plan is described in section 3.

3. Incidents

Date	Area	Description	Classification	Status
04 Sep	Underground, level 9	Loose rock fell from the hanging wall next to a scaling crew; no injury	High potential	Closed
12 Sep	Processing plant	Fitter strained his back lifting a pump impeller without a hoist	Lost-time injury	Closed
19 Sep	Processing plant	Lime dust release while unblocking a chute; two workers checked	High potential	Closed
26 Sep	Open pit, ramp 2	Haul truck left the road edge at low speed; berm held the vehicle	Property damage	Under review

The lost-time injury on 12 September was caused by a manual lift of a load of about 45 kilograms. The investigation found that the overhead hoist had been out of service for two weeks without a replacement plan.

Corrective actions

- Lifting in the processing plant
  - Repair the overhead hoist and add it to the critical equipment list.
  - Supply two mobile lifting frames for the pump workshop.
- Ground control underground
  - Re-train scaling crews on level 9 before work resumes in the area.
  - Install additional mesh on the hanging wall of the main drive.
- Repeat the chute unblocking procedure with every plant shift and record attendance.

4. Production

Measure	Actual	Plan	Variance
Mining			
Ore mined (t)	186,400	181,000	+3.0%
Waste mined (t)	512,700	540,000	−5.1%
Ore grade (% Cu)	1.35	1.38	−0.03
Processing			
Ore milled (t)	183,900	182,500	+0.8%
Recovery (%)	88.1	90.0	−1.9
Copper in concentrate (t)	2,187	2,267	−3.5%
Logistics			
Concentrate shipped (wet t)	8,050	8,200	−1.8%
Rail wagons dispatched	134	137	−3

Waste stripping was below plan because two haul trucks were waiting for tyres. The tyre shortage has been resolved and the stripping deficit will be recovered by December. Recovery returned to 90.4% in the last week of the month once the flotation cell was back in service.

5. Environment

Parameter	Location	Result	Limit
Dust fallout (mg/m²/day)	Village boundary	412	600
Dust fallout (mg/m²/day)	Tailings facility	688	1,200
Fresh water used (m³)	Whole mine	96,300	110,000
Water recycled (%)	Processing plant	71	≥ 65
Groundwater level change (m)	Monitoring borehole 3	−0.4	−1.0

All environmental results were within the limits of the water use licence and the air quality permit. The dust reading at the tailings facility rose after strong winds on 22 and 23 September. Water trucks have been added to the tailings access road during windy days.

6. Actions for October

- Safety
  - Complete the lifting equipment audit in all workshops.
  - Run a fatigue management campaign for night shift operators.
- Production
  - Recover 15,000 tonnes of the waste stripping deficit.
  - Replace the flotation cell agitators during the planned shutdown on 18 October.
- Environment
  - Start the rehabilitation trial on the old waste rock dump.

7. Approval

This report was reviewed at the monthly SHE committee meeting on 5 October 2026. The committee accepted the corrective actions and asked for a progress update in November.

Thandiwe Mokoena, SHE Manager

Pieter Coetzer, General Manager