Tandala Mining Limited

Kestrel Ridge Site Office, PO Box 118, Marlow Creek
Environment Section · env@tandala-mining.example

Quarterly Environmental Monitoring Report

Kestrel Ridge Gold Project — Third Quarter 2026

Report number	ENV-KR-2026-Q3
Reporting period	1 July to 30 September 2026
Environmental licence	EPL 4471 (Condition M2 and M5)
Prepared by	Environment Section, Site Services
Issue date	14 October 2026

1 Summary

This report presents the results of the environmental monitoring programme carried out at the Kestrel Ridge Gold Project during the third quarter of 2026. Monitoring covered surface water, groundwater, airborne dust and environmental noise, as required by the conditions of licence EPL 4471.

The main findings of the quarter are listed below:

- All pH and conductivity results were within licence limits at every sampling point.
- Total iron at the downstream point SW-04 exceeded the licence limit in September.
- Groundwater levels fell in four of six bores, consistent with the dry season.
- Deposited dust exceeded the guideline at one boundary gauge for a single month.

2 Surface Water Quality

Grab samples were collected monthly from the upstream reference point SW-01 and the downstream compliance point SW-04 on Marlow Creek. Results for July and September are given in Table 1; August results are held in the site database.

Table 1. Surface water results, July and September 2026

Parameter	Unit	Licence limit	SW-01 Upstream		SW-04 Downstream	
			July	September	July	September
pH	–	6.5 – 8.5	7.4	7.2	7.1	6.9
Electrical conductivity	µS/cm	1500	312	298	641	702
Total suspended solids	mg/L	50	8	11	23	31
Arsenic (dissolved)	mg/L	0.024	<0.001	<0.001	0.006	0.009
Cyanide (WAD)	mg/L	0.1	<0.005	<0.005	0.012	0.018
Iron (total)	mg/L	1.0	0.21	0.34	0.66	**1.12**

2.1 Exceedance at SW-04

The September iron result at SW-04 was 1.12 mg/L against a limit of 1.0 mg/L. The exceedance followed a storm of 41 mm on 12 September, which carried sediment from the haul road crossing into the creek. The regulator was notified by telephone on 16 September and in writing on 18 September.

3 Groundwater

Standing water levels and sulphate were measured in the six monitoring bores around the tailings storage facility. Levels are reported in metres below ground level (m bgl).

Table 2. Groundwater bores, September 2026

Bore	Location	Water level (m bgl)	Change since Q2 (m)	Sulphate (mg/L)	Status
MB-01	North of TSF	12.4	-0.6	88	Normal
MB-02	East of TSF	9.8	-0.9	140	Normal
MB-03	South-east toe	6.1	-0.2	412	Watch
MB-04	South toe	5.7	+0.1	365	Watch
MB-05	West of plant	14.9	-1.1	61	Normal
MB-06	Background	18.2	-0.4	35	Normal

Sulphate at MB-03 and MB-04 remains above the internal trigger of 300 mg/L and both bores stay on the watch list.

4 Dust and Noise

Deposited dust is measured with eight gauges at the lease boundary and noise is logged at the two nearest homesteads. The following points were noted during the quarter:

(a) Gauge DG-6 recorded 4.6 g/m² per month in August, above the guideline of 4.0 g/m².

(b) All other gauges stayed below 2.8 g/m² per month.

(c) Night-time noise at Hollis homestead averaged 33 dB(A) against a criterion of 35 dB(A).

(d) One noise complaint was received on 3 August and closed on 9 August.

5 Corrective Actions

Table 3. Corrective actions arising this quarter

No.	Action	Owner	Due	Status
CA-31	Install a sediment trap at the haul road crossing	Civil works supervisor	31 Oct 2026	In progress
CA-32	Add water cart passes on the western haul road in dry weeks	Mining superintendent	15 Oct 2026	Done
CA-33	Re-sample MB-03 and MB-04 for major ions	Environment officer	30 Nov 2026	Open

Progress on these actions will be reported in the fourth quarter report, due in January 2027.

Prepared by: Environmental Officer

Approved by: Site General Manager