Monthly Progress Report No. 7

Reporting period 1 to 30 September 2026

1 Summary

Good progress was made on the steel frame in September, and the first-floor slab was poured on 24 September. The project remains ten working days behind the contract programme because of the delay to the substation connection reported last month.

We have agreed a recovery plan with the electrical subcontractor that brings forward the first-fix work in the classrooms. If the network operator confirms the new connection date, we expect to recover five of the ten days by the end of the year.

Key facts	
Client	Ashdene Borough Council
Contract sum	£3,480,000
Start on site	2 March 2026
Contract completion	18 June 2027
Forecast completion	2 July 2027
Programme status	10 working days behind

There were no reportable accidents during the month. The school remained fully open, and all deliveries were made outside the morning and afternoon drop-off times.

2 Progress on site

2.1 Structure

The steel frame for the two-storey teaching block is complete, including the roof steelwork over the hall. Metal decking and the first-floor slab are complete in zones A and B; zone C will follow in the second week of October.

2.2 Envelope and services

Brickwork to the north elevation started on 15 September. Drainage connections to the existing school were completed during a weekend closure, as planned with the head teacher.

Work package	Planned to date	Actual to date	Comment
Groundworks and drainage	100%	100%	Complete. As-built drainage survey issued on 29 September.
Structural steel frame	100%	100%	Complete, including roof steelwork over the hall.
Floor slabs	80%	65%	Zone C slab moved to October to suit the steel erector's second visit.
External brickwork	25%	15%	Started late because of the brick delivery; extra gang from 1 October.
Mechanical and electrical first fix	10%	5%	Recovery plan agreed; ground floor classrooms first.

2.3 Quality

The clerk of works inspected the steel connections and the first-floor reinforcement before the pour, and raised no defects. Two brick panels were rebuilt after the sample panel was rejected for colour variation.

3 Programme risks

The table lists the risks that could affect the completion date. Ratings are shown as high, medium or low after the mitigation in place.

Ref.	Risk	Rating	Mitigation	Owner
R03	Substation connection later than the revised date of 9 November	High	Temporary supply from a generator for testing; weekly calls with the network operator	Project manager
R07	Winter weather delays external brickwork	Medium	Scaffold sheeting on the north and east elevations; heated enclosure if needed	Site manager
R11	Long lead time for the hall's folding partition	Medium	Order placed in September; design freeze agreed with the school	Commercial manager
R12	Asbestos found in the link corridor of the existing building	Low	Refurbishment survey completed; licensed contractor on standby	Client

4 Health and safety

0	2	11	148
reportable accidents	first-aid cases	site inspections	people inducted to date

Both first-aid cases were minor cuts. A toolbox talk on handling sheet materials was given to all trades on 18 September.

5 Look-ahead for October

1. Complete the zone C floor slab.
   - 1.1 Install decking and edge trims in the week of 5 October.
   - 1.2 Pour the slab on 14 October, weather permitting.
2. Continue brickwork to the north and east elevations with two gangs.
3. Start first-fix mechanical and electrical work in the ground floor classrooms.

6 Instructions and variations

Ref.	Description	Value (£)	Status
CI-014	Additional acoustic panels in the music room	18,450	Agreed
CI-015	Relocate the cycle shelter to the east boundary	6,120	Agreed
CI-016	Extra drainage gully at the staff car park	2,870	Quoted
Total of instructions to date		**27,440**	

7 Next progress meeting

The next progress meeting will be held on site on 3 November 2026 at 10 am. The school business manager has asked for the agenda to include the arrangements for the half-term closure.