Coastal Water Resilience Programme

Quarterly Status Report – Q3 2026

Reporting period	1 July to 30 September 2026
Prepared by	Programme Management Unit
Date	14 October 2026
Version	1.2 (final)
Distribution	Steering committee, donor liaison officers

1. Executive summary

The programme remained broadly on track in the third quarter, with 31 of 40 planned boreholes completed and commissioned. Spending reached 68% of the annual budget against a planned 71%, mainly because the procurement of solar pumps slipped by six weeks. The overall status is amber because the delay to the pump contract now threatens the December handover of the Kilwa cluster.

Community uptake has been strong: tariff collection in the first commissioned villages averages 82% of the agreed monthly contribution, and no committee has yet reported a breakdown it could not repair from its own savings.

2. Status by workstream

Workstream	Lead	Status	Trend	Comment
Water infrastructure	Engineering	**Amber**	Worsening	Pump contract signed six weeks late; drilling ahead of plan.
Community management	Social team	**Green**	Stable	Committees elected in 27 of 30 target villages.
Water quality	Laboratory	**Amber**	Stable	Two boreholes above the salinity guideline value.
Hygiene promotion	Health team	**Green**	Improving	School sessions resumed after the holidays.
Monitoring and reporting	M&E unit	**Red**	Stable	Baseline survey report still awaiting donor sign-off.

3. Progress against milestones

3.1 Water infrastructure

Drilling success rate rose to 86% after the geophysical survey method was changed in July. Nine boreholes remain to be drilled, all of them on the mainland side of the estuary, where rig access is not affected by the tides.

ID	Milestone	Baseline date	Forecast date	Status
M1	Hydrogeological surveys completed	31 Mar 2026	28 Mar 2026	Done
M2	20 boreholes drilled and tested	30 Jun 2026	19 Jun 2026	Done
M3	Solar pump contract awarded	15 Jul 2026	28 Aug 2026	Done, late
M4	40 boreholes drilled and tested	30 Nov 2026	15 Nov 2026	On track
M5	Kilwa cluster handed over to committees	15 Dec 2026	31 Jan 2027	At risk
M6	All schemes handed over	31 Mar 2027	31 Mar 2027	On track

3.2 Community management

Water committees have been elected in 27 villages, and 19 of them have opened a maintenance savings account. Each committee has at least two women among its five officers, which is the minimum agreed in the community contracts.

4. Budget

Budget line	Annual budget (USD)	Spent to date (USD)	% spent	Year-end forecast (USD)
Boreholes and drilling	1,240,000	902,500	73%	1,215,000
Solar pumping systems	860,000	470,600	55%	842,000
Community training	310,000	236,900	76%	268,000
Water quality testing	95,000	71,200	75%	95,000
Programme management	420,000	307,800	73%	420,000
Total	**2,925,000**	**1,989,000**	**68%**	**2,840,000**

The forecast underspend on community training reflects sessions merged across neighbouring villages; it is the source of the reallocation requested in section 7.

5. Risks and issues

- Late delivery of solar pumping systems (high)
  - Mitigation: interim diesel pumps hired for the four most affected sites.
  - Owner: procurement lead; next review on 15 November 2026.
- Salinity above the guideline value in two boreholes (medium)
  - Mitigation: both boreholes sealed and replacement sites surveyed.
- Rainy-season access to the island sites (medium)
  - Mitigation: materials pre-positioned before the end of October.

6. Priorities for next quarter

1. Complete the remaining nine boreholes and their pump tests.
2. Install and commission solar pumps at the first twelve sites.
3. Elect the last three water committees and train all treasurers.
4. Obtain donor sign-off of the baseline survey report.

7. Decisions requested from the steering committee

The steering committee is asked to approve a no-cost reallocation of 42,000 USD from training to infrastructure. It is also asked to note the revised handover date of 31 January 2027 for the Kilwa cluster.